

OMIC Additive Preliminary Construction Schedule (6/7/2021)

ID	Task Mode	Task Name	Duration	Start	Finish	Half 2, 2021 Half 1, 2022 Half 2, 2022 Half 1, 2023																											
1		OMIC R&D Additive Center	383 days?	Mon 5/3/21	Wed 11/2/22																												
2		Milestones	0 days?	Fri 10/15/21	Fri 10/15/21																												
4		Preconstruction Period	88 days	Mon 5/3/21	Fri 9/3/21																												
8		Permitting	32 days	Tue 9/7/21	Wed 10/20/21																												
11		Long Lead Submittals	169 days	Wed 6/23/21	Tue 2/22/22																												
48		Construction	257 days	Fri 10/15/21	Wed 10/19/22																												
49		Site Preparation	32 days	Fri 10/15/21	Wed 12/1/21																												
54		Civil	82 days	Wed 1/19/22	Thu 5/12/22																												
64		Foundation/Underground	58 days	Thu 12/2/21	Wed 2/23/22																												
80		Structure	70 days	Thu 2/24/22	Thu 6/2/22																												
87		Exterior	49 days	Thu 5/5/22	Thu 7/14/22																												
93		Interior	112 days	Thu 5/12/22	Wed 10/19/22																												
130		Project Close Out	20 days	Thu 10/6/22	Wed 11/2/22																												

Project: OMIC Date: Wed 6/1	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			